

Capital Projects Update 3/2012

MAYWOOD MIDDLE SCHOOL

Project Highlights

- Phase 1; new Reception area, Administration area, Counseling offices, Aux gym, Stage expanded library, and new entrance are completed and in use.
- The courtyard area concrete has been poured and is in use.
- Parking lots, bus loops are functional and will be completed over summer 2012.
- Exterior painting, re-roofing of the building proceeding nicely.
- New classroom addition framing is 75% complete.

Challenger Elementary School Modernization

Project Highlights

- Move into Phase 1, new Administration offices and Staff Lounge is complete
- Phase II; Library demolition underway.

Transportation Center – New Bus Lifts

Project Highlights

- Both the in-ground lifts and the one above ground lift are complete and functioning.
- Project complete

Portable Classrooms 2012

Project Highlights

- Portable classrooms at Skyline High School, Creekside Elementary School, Grand Ridge Elementary School, Apollo Elementary School, Issaquah Valley Elementary School and Liberty High School are scheduled for installation over the summer to be ready for the start of the school year.

Briarwood Elementary School

Project Highlights

- Framing is complete; all but Stage, Commons and Gym and will be 100% by April.
- Steel exterior stairs and bridge will be delivered by April.
- Off site sewer work is underway and expected to be completed by April.
- Site concrete will commence mid April.
- Electrical and mechanical work is being roughed in the Administration offices and completed in the Classrooms.
- The main two story building is dried-in; windows, metal roofing, metal siding, and block veneer are nearing completion.
- Exterior and interior doors and hardware are arriving early April.
- Wall covering is completed in all classrooms, millwork is nearly complete in North Wing Classrooms, and ceiling grid is being installed in all classrooms.
- Concrete stone work is complete in the library and electrical rough in is underway.
- Project is on schedule for Substantial Completion.

Liberty High School Project Highlights

- **Earthwork contractor is proceeding with excavation work for the tennis court footings. They are also working on placement of catch basins for the new storm water system.**
- **Masons are continuing with placing concrete masonry units for the north theater wall and proscenium opening.**
- **Electrical is working with the masons with conduit placement. They are also working on the installation of the new transformer and switchboard in the existing and new electrical rooms.**
- **Steel erectors are proceeding with placement of steel columns and roof trusses for the music classroom area.**
- **General contractor is forming footings and stem walls for the tennis court retaining walls.**
- **Below grade waterproofing has started for the music wing.**